

Storm Water Pollution Prevention Plan
For
Residential Subdivision Development
Hampton Place 1st Addition
Phase I

Including City of Moorhead Engineering Projects
04-A6-5 Hampton Place 1st Addition Phase I Underground Utilities
04-A2-5 Hampton Place 1st Addition Phase I Street Paving

Project Location
MN TH 75 South
At 46th Avenue (County Rd 76)
SW ¼ of Section 29, Township 139N, Range 48W

Prepared June 2004

TABLE OF CONTENTS

1. Introduction
 - a. Description of Storm Water Prevention Plan (SWPPP)
 - b. SWPPP Content
2. SWPPP Coordinator and Duties
3. Facility Description
 - a. Site Location
 - b. Construction Type
 - c. Existing Site Conditions
 - d. Site Plan
 - e. Storm Water Drainage Characteristics
4. Potential Sources of Storm Water Contamination
 - a. Significant Materials Inventory
 - b. Potential Locations for Storm Water Contamination
5. Storm Water Pollution Prevention Controls
 - a. Temporary Erosion Control
 - b. Permanent Erosion Control
 - c. Coordination of Best Management Practices (BMPs) During Construction
 - d. Certification of Compliance with Federal and State Regulations
6. Maintenance of BMPs and Inspection Procedures
 - a. BMP Maintenance
 - b. Inspections

LIST OF FIGURES

1. US Quad Map Showing Project Location
2. Project Location Cover Sheet
3. Site Maps with Erosion & Pollution Control BMPs (from project plans & specifications)
4. SWPPP Standards Erosion Control Details (from project plans & specifications)

MINNESOTA GENERAL STORM WATER PERMIT FOR CONSTRUCTION
ACTIVITY (MN R100001)

INSPECTION LOG

1. Introduction

- a. Description of Storm Water Prevention Plan (SWPPP) The purpose of this SWPPP is to provide the following:
 - i. Define the characteristics of the site and the type of construction that will occur.
 - ii. Describe the site plan for the planned construction.
 - iii. Describe practices to be implemented to control erosion and prevent the release of pollutants into storm water.
 - iv. Establish an implementation schedule that ensures the effectiveness of planned practices to reduce erosion, sediment and pollutant levels in storm water discharged from the site.
 - v. Describe the final stabilization practices and maintenance responsibilities allowing for termination of this permit.

- b. SWPPP Content
 - i. Identification of the SWPPP coordinator and description of duties.
 - ii. Identification of the storm water pollution prevention team that will assist in implementing the SWPPP during construction.
 - iii. Description of existing site conditions including existing land use and any nearby Waters of The State.
 - iv. Identification of the receiving water body for runoff from this project.
 - v. Identification of drainage area and potential storm water contaminants.
 - vi. Description of storm water management controls and BMPs necessary to prevent or reduce erosion, sediment and pollutants in storm water discharge from this site.
 - vii. Description of project monitoring and how BMPs will be coordinated with construction activities.
 - viii. Implementation schedule and provisions for amendments to the plan.

2. SWPPP Coordinator and Duties

The City of Moorhead will make Application for General Storm Water Permit for Construction Activity (MN R100001) and be listed as “Owner” for the purposes of permit application. The City will continue that role until the Underground Utilities and Street Paving Projects are complete. During that period “Permit Transfer Modifications” will be submitted to assign “Contractor” responsibilities as co-permittee for the appropriate project work.

Following completion of street paving, installation and acceptance of the grass filter strips adjacent to the curb lines, the City will complete a “Permit Transfer Modification” transferring the “Owner” designation and responsibilities to the Developer during housing construction. The City will also submit a “Notice of Termination” at that time ending the responsibility of the City and its Contractors regarding the project area. The City will retain ownership and maintenance

responsibility for any sedimentation basins and storm water structures constructed as part of the project.

The responsibility for BMP maintenance of filter strips and inlet protection will be Developer’s until the area meets the 70 percent cover requirement of the NPDES permit. The developer will be responsible for submitting a “Subdivision Registration” and terminating his responsibilities as project owner per the terms of the permit.

A construction site SWPPP Erosion Control (EC) Supervisor will be provided by the respective Underground Utility and Street Paving Contractors during construction activities and until their responsibilities have been transferred or terminated under terms of the MPCA Permit. The EC Supervisor will be identified by name at the pre-construction conference, and a contact cell phone number will be made available. The EC Supervisor will address issues that arise during construction that impact the waters of the State of Minnesota. The Supervisor will notify the proper regulatory officials as listed below:

<u>Agency</u>	<u>Permit</u>	<u>Name</u>	<u>Phone #</u>
State Duty Officer	MPCA		800-422-0798
MPCA Detroit Lakes	MPCA	Joyce Cieluch	218-847-1519
City of Moorhead Project Eng		Thomas Trowbridge	299-9390
City of Moorhead Storm Water		Bob Fogel	979-9513

It will be the responsibility of the respective Contractor’s EC Supervisor to implement the SWPPP during construction and maintain a quality control program. This includes BMPs undertaken by previous Contractors as part of the SWPPP. The EC Supervisor will:

- a. Oversee maintenance practices identified as BMPs in the SWPPP.
- b. Implement SWPPP and BMP training for all parties involved in the construction.
- c. Inspect or monitor activities related to the SWPPP as needed.
- d. Identify additional potential sources of pollutants not included in the SWPPP and take appropriate action to add them to the plan.
- e. Ensure that any changes made to construction plans are consistent with the goals of the SWPPP.
- f. To aid in the implementation of the SWPPP, random site visits will occur by the design team as well as an inspector on-site.

3. Facility Description

a. Site Location

The project is located east of the intersection of MN TH 75 & 46th Av South (County Rd 76) in the SW ¼ of Section 29, Township 139N, Range 48W

Figure 1 (Attached at the end of this document) is a US Quad Map showing the project location.

Figure 2 (Attached at the end of this document) is an area map showing the project location.

b. Construction Type

This is a residential subdivision construction project. Sanitary and storm water sewer systems will be installed. Streets with curb and gutter will be constructed and paved. Homes and driveways will be constructed. A permanent storm water sedimentation pond will be built to treat storm water from the proposed subdivision.

c. Existing Site Conditions

The proposed project area is generally level agricultural land with an elevation of approximately 902 to 907 feet. Previous residential development to the west includes an underground storm sewer system and sedimentation ponds. The area to the north is currently being converted from cropped agricultural land to residential housing. South of the project is cropped agricultural land. East of the project is MN TH 75 with a mix of commercial and agricultural land uses along the east side of the highway.

According to the Clay County Soil Survey, the soil types in the project area are classified as Fargo silty clay loam and Hegne-Fargo silty clays. These soils are generally considered to be poorly drained, and have apparent seasonal high water tables within 3 feet of the ground surface. The soils have low strength and are susceptible to frost action, making them poor material for use in road construction. Also, the soils are not considered suitable for buildings with full basements because of the frost action and wetness. Typically, these soils present a high risk of corrosion to uncoated steel pipe, and a low risk of corrosion to concrete. This area currently drains to the Red River of the North via a ditch at County Road 76 (46th Avenue South).

d. Site Plan

Figure 3 are site plan sheets showing project boundaries, existing roadways, proposed roadways, ditches, storm system inlets, proposed erosion and sediment control measures, and proposed pond location for the 43.11-acre development.

The proposed impervious area of new roadway is 4.2 acres and estimated additional impervious area for driveways and homes is 9.97 acres. Therefore total estimated ultimate impervious area of the current development is 14.17 acres. The new storm water pond will drain into the County Road 76 ditch (46th Av. S), then to the City storm sewer system, then to the Red River of the North.

Excess topsoils excavated from the proposed project will be placed on Block 4 of the development and windrowed on the new housing lots. A silt fence and grass buffer strip and temporary seeding will protect stockpiles. All exposed soils disturbed within 200 feet of any ditch, pond or curb and gutter system will receive temporary or permanent seeding as soon as possible.

e. Storm Water Drainage Characteristics

The overall drainage area includes the entire southwest quarter of section 29 (160 acres) and another 20 acres west of River Haven Road. A drainage swale running south to north is located within the phase immediately to the west of Hampton Place. Runoff is directed west to the Red River of the North through a drainage structure located in the northwest corner of the quarter section at the intersection of River Haven Road and County Road 76. According to the FIRM map for Clay County Panel 175 of 300, the entire subdivision is located in Zone C and is not in the flood fringe. However, the 100-year Base Flood Elevation (BFE) is being revised. The best available information at this time is that the BFE will be raised from the existing level of 902.6 feet to a new elevation of 904.4 feet. Some of the proposed Hampton Place Addition will require fill to raise the lots to an elevation that will bring them out of the flood fringe area.

The Phase 1 detention pond improvements are designed to include capacity for this subdivision plus runoff from County Road 76 and up to an additional 17 acres (approximately) of future Hampton Place additions located between the west edge of the plat and River Haven Road, for a total drainage area of 60 acres. The pond will be designed to include up to 4 acre-feet of permanent pool volume with an additional 7 acre-feet of storage. The outlet will be designed to reduce the peak flow below the existing peak runoff for the 2, 10 and 100-year event storms, and to comply with the MPCA General Storm Water Permit requirements for water quality. In accordance with the MPCA requirements, the pond must have a minimum of 1,800 cubic feet of permanent pool volume per acre of drainage area, and must restrict the outflow to 5.66 cfs per acre of pond surface for the water quality volume, which is equal to 0.5" of runoff times the total impervious area of the development. For the Phase 1 pond, the minimum required permanent pool is 2.5 acre-feet (60 acres), and the water quality volume is 1.0 acre-feet (60 acres x 40% impervious x 0.5").

The trunk storm sewer system is designed for a 3-year storm event. 36-inch RCP will be extended along County Road 76 to the structure in the northwest corner of this quarter section. Lateral sewers, 24 to 36-inches in diameter, will be extended down the local streets, and will be drain to the detention pond.

It is also proposed to extend 12-inch lateral storm sewers to the back lines of Lot 3, Block 2; Lot 2, Block 3; Lot 3, Block 6; Lot 19, Block 1. These laterals

will be necessary to maintain drainage as homes are built and the lots are raised.

6-inch drain-tile will be installed behind the curb on both sides of the street and connected to the storm sewer system. This will protect the streets by removing subsurface moisture, and will provide residents with an underground outlet for sump pumps.

When the remaining 100 acres of future Hampton Place additions are constructed, approximately 21 ac-ft of additional detention pond volume will be required upstream of the Phase 1 pond. This includes another 5 acre-feet of permanent pool volume and 16 acre-feet of storage. This does not include the 20-acre drainage area located west of River Haven Road that also drains to the 46th Avenue South outlet structure. It is assumed the future pond will be connected to the Phase 1 pond by a trunk storm sewer along Hunter's Pointe. The Phase 1 pond outlet will be designed to serve both this phase and the ultimate development of the entire 160-acre quarter section. It is assumed that a separate lateral sewer will be constructed at a future date to serve the 20 acres of land west of River Haven Road that drains to the 46th Avenue outlet structure.

SUMMARY TABLE - DISCHARGE (CFS) AT XSECTIONS AND STRUCTURES FOR ALL STORMS AND ALTERNATES				
	2 YR STORM	10 YR STORM	100 YR STORM	
EXISTING RUNOFF				
ENTIRE QUARTER SECTION	65.01	148.66	281.89	EXISTING PEAK RUNOFF
ULTIMATE DEVELOPMENT				
UPSTREAM RUNOFF	61.92	136.28	253.88	
UPSTREAM POND	16.79	26.73	33.93	
DOWNSTREAM RUNOFF	42.63	93.38	172.51	
DOWNSTREAM POND	21.76	50.11	67.79	ULTIMATE FINAL PEAK OUTFLOW
PHASE I DEVELOPMENT				
UPSTREAM RUNOFF	40.56	92.76	175.90	
DOWNSTREAM RUNOFF	42.63	93.38	172.51	
DOWNSTREAM POND	9.14	34.52	62.89	
CUMULATIVE TOTAL	47.44	126.70	238.56	PHASE I FINAL PEAK OUTFLOW & RUNOFF COMBINED

4. Potential Sources of Storm Water Contamination

The purpose of this section is to identify pollutants that could impact storm water during and after construction of this project.

a. Significant Materials Inventory

Pollutants that result from clearing, grading, excavation, road and home building materials and have the potential to be present in storm water runoff are listed in the following table. The table includes information regarding material type, chemical and physical description and specific regulated storm water pollutants associated with each material.

SIGNIFICANT MATERIALS INVENTORY				
Material/Chemical	Physical Description	Storm Water Pollutants	Location	Process for Containment
Pesticides (insecticides, fungicides, herbicides, rodenticides)	Various colored to colorless liquids, powders, pellets or grains	Chlorinated hydrocarbons, organophosphates, carbamates and arsenic	Herbicides used for noxious weed control	Certified applicator
Permanent Seeding Fertilizer	Liquid or solid grains, nitrogen and phosphorus	Nitrogen, phosphorus, organic substrate	Permanent cover - newly seeded areas	Organic base, slow release forms only, tied up in compost
Temporary Seeding Fertilizer	Liquid or solid grains, nitrogen and phosphorus	Nitrogen, phosphorus, organic substrate	Rapid stabilization areas, topsoil berms, stockpiles	Managed application, certified installers, quick cover plant materials
Cleaning Solvents	Colorless, blue or yellow-green liquid	Perchloroethylene, methylene chloride, trichloroethylene, petroleum distillates	No equipment cleaning allowed in project limits	Tarps, monitor weather for rain and wind
Wastewater from construction	Equipment washing rinse water	Water soil, oil, grease and solids	Equipment washing not allowed in project limits	N/A
Asphalt	Black solid	Oil, petroleum distillates	Streets, roofing	Excess material to be removed for project limits
Concrete	White solid	Limestone, sand	Railroad tracks, culverts, curb and gutter, driveways, home foundations, masonry	Designated wash areas or complete haul removal
Glue, adhesives	White or yellow liquid	Polymers, epoxies	Expansion joints, home construction	Empty container management
Gypsum board	White solid or powder	Calcium carbonate	Home construction	Good house keeping during construction
Joint compound, wall and ceiling texture	White-grey paste or powder	Silica, calcium carbonate	Home construction	Good house keeping during construction
Paints	Various colored liquids	Metal oxides, Stoddard solvent, talc calcium carbonate, arsenic	Roadway striping, home construction	Empty container management
Curing compounds	Creamy white liquid	Naphtha	Curb and gutter	Follow manufacturers recommendations
Wood preservatives	Clear amber or dark brown liquids	Stoddard solvent, petroleum distillates, arsenic, copper, chromium	Timber pads, railroad tracks, home construction	Oil absorbing diapers, trained personnel
Hydraulic oil/fluids	Brown oily petroleum hydrocarbon	Mineral oil	Random leaks broken hoses	Oil absorbing diapers, trained personnel
Gasoline	Colorless pale brown or pink liquids	Petroleum hydrocarbon, benzene, ethyl benzene, toluene, xylene, MTBE	Secondary containment	Oil absorbing diapers, trained personnel
Diesel fuel	Clear blue-green to yellow liquids	Petroleum distillates, oil & grease, naphthalene, xylene	Secondary containment	Oil absorbing diapers, trained personnel

SIGNIFICANT MATERIALS INVENTORY CONTINUED				
Material/Chemical	Physical Description	Storm Water Pollutants	Location	Process for Containment
Kerosene	Pale yellow liquid petroleum hydrocarbon	Coal oil, petroleum distillates	Secondary containment	Oil absorbing diapers, trained personnel
Anti-freeze/coolant	Clear green/yellow liquids	Ethylene glycol, propylene glycol	Random leaks and broken hoses	Trained personnel
Soil erosion	Solid particles	Soil, sediment	Project limits	Prevention and Stabilization measures within prescribed periods

b. Potential Locations for Storm Water Contamination

The following areas were identified and evaluated as potential sources of storm water contamination:

- a. Storm System Inlets
- b. Curb & Gutter
- c. Access Roads
- d. Adjacent Agricultural Land
- e. County Road 76 ditch
- f. Material Storage
- g. Individual Home Construction Lots
- h. Construction Soil Stock Piles

5. Storm Water Pollution Prevention Controls

The purpose of this section is to identify the types of temporary and permanent erosion and sediment controls that will be used for this project. The following controls will provide soil stabilization for disturbed areas and structural controls to prevent erosion, divert runoff and remove sediment.

a. Temporary Erosion Control

A tabulated list of stabilization procedures has been developed and locations where they are needed are shown on the project plan sheets “Erosion and Pollution Control Plan (Sheet 6)”, “Erosion Control Detail Sheet (Sheet 28)” and “Storm Sewer Detail Sheet (Sheet 27)”. Additional Best Management Practices (BMPs) are found on Sheets 4, 5, 17, 18, 23, 24 and 30. These are part of the bid package and are attached.

This project will use silt fence and grass filter strips for perimeter control around soil stockpiles, grass buffer strips as project perimeter control, rock construction entrance and inlet protection. Riprap will be used for the pond outlet, overflow and storm structure in the County Road ditch. Bio-rolls and erosion control mats will be used in ditch bottoms for sediment control. Erosion control fabric will be placed around inlets that are not located in paved areas. Seeding will be used for rapid stabilization and permanent stabilization on the project.

The following soil exposure condition table* will be used during construction, including stockpiles of clay and topsoil:

Type or Condition of Slope	Areas of Inactivity --Working Days Until Area Must be Stabilized
Steeper than 3:1	7 days
10:1 to 3:1	14 days
Flatter than 10:1	21 days
Ditch within 100 feet of “Water of the State”	Begin within 24 hours of ditch connection to “Water of the State” – stabilization must be completed within 5 working days

* This is the maximum time that an area within 200 feet of a “Water of the State” can remain exposed without a vegetative cover. The term “Waters of the State” also includes curbs, gutters, storm system inlets and temporary or permanent ditches that are directly connected to a “Water of the State”. The above as defined by MN NPDES/SDS General Storm Water Permit for Construction Activity MN R100001.

Site Control Measures and Best Management Practices:

1. Keep excavation and soil disturbing activities such as grading to a minimum.
2. Install silt fence around all clay and topsoil stockpiles.
3. Retain existing vegetation when possible.
4. Silt fences need to be cleaned, replaced or supplemented when they reach 1/3 capacity (height of fence). These actions must occur within 24 hours of discovery or as soon as field conditions allow access to the site.
5. Maintain construction entrances so that sediments are not tracked onto streets. Sweep any sediment tracked onto streets within 24 hours of discovery. This includes construction entrances to individual lots where home building is underway. Sweepers that “fling” material into the air rather picking up material will not be allowed.
6. Have materials on-site to contain and cleanup any contaminants leaked onto the ground during construction.
7. Cover or store materials (particularly fuels) so that they are not at risk to contaminate the project area during rainfall or storm water flow.
8. Water will be used for dust control on this project.
9. Good housekeeping measures are to be implemented to eliminate materials, materials packaging and other litter from leaving the project area. This is especially important during home construction.
10. Inlet protection will remain in place until 70 percent of the lots are sold and stabilized. Care will be taken to avoid disturbing protected inlets.

11. Grass filter strips will be maintained adjacent to the curb line on all undeveloped lots.
12. Care will be taken to avoid disturbing BMPs in place such as silt fence or grass filter strips along curb lines during home construction. A single rocked or gravel construction entrance will be designated and maintained into each lot under construction.
13. De-watering of trenches or basins must be done in a manner that does not cause erosion, scour or deposit sediment in curbs, gutters, storm system inlets and temporary or permanent ditches that are directly connected to a "Water of the State". The discharge must be dispersed over rock riprap, sand bags, plastic sheeting or other accepted energy dissipating measures. Use of a temporary sediment basin is preferred.
- 14. Specify and allow concrete truck washout only in designated area.**

b. Permanent Erosion Control

A permanent sediment control pond will be used to meet water quantity and quality standards. All lots will be vegetated with permanent cover as homes are sold to residents.

c. Coordination of Best Management Practices (BMPs) During Construction

Structural BMPs will be coordinated with construction activities so that BMPs are in place prior to soil disruption. The following BMPs will be coordinated with construction activity.

- i. Silt fence around the soil stock piles will be installed prior to stockpiling material with seeding of the grass filter strip completed immediately following completion of stockpiling.
- ii. Access roads will be stabilized prior to construction to prevent tracking sediment from the project area.
- iii. Inlets will be protected per specifications as they are constructed. Existing inlets will be protected prior to disruption of any soil in the project area.
- iv. All BMPs will be maintained in place until the project area is stabilized.
- v. Once grading in an area has ceased, temporary or permanent stabilization/seeding will occur per the timetable outlined above.
- vi. The pond slopes shall be covered with erosion control mats immediately following seeding.
- vii. Ditch bottoms are to be seeded followed by bio-roll and erosion control fabric within 24 hours of grading completion.

d. Certification of Compliance with Federal and State Regulations

This SWPPP reflects the requirements of NPDES for storm water management and erosion and sediment control for construction. To ensure compliance, this plan was prepared in accordance with the University of Minnesota Design Training Certification Program, MnDOT specifications

used in the project plans and specifications and the Memorandum of Understanding between MnDOT and MPCA.

6. Maintenance of BMPs and Inspection Procedures

a. Inspections

Visual inspection of all cleared and graded areas within the project site will be performed daily. Inspections will also be performed within 24 hours after a rainfall event greater than 0.5 inches.

Formal written inspections will be performed weekly in accordance with the NPDES permit on the form provided by the Owner. The EC Supervisor or his/her documented designated storm water team members will conduct the weekly inspections. **Copies of the written weekly inspections must be submitted along with the monthly pay request. No payments will be made without submitting copies of the inspection records.**

Records of each inspection and maintenance activity shall include:

- a. Date and time of inspection.
- b. Name of person conducting inspection.
- c. Findings of inspections, including recommendations for corrective actions.
- d. Corrective actions undertaken (including dates, times and party completing maintenance activity).
- e. Date and amount of all rainfall amounts greater than 0.5 inches in 24 hours.
- f. If construction activities or design modifications are made to the site plan, which could impact storm water, this SWPPP will be amended appropriately. The amended SWPPP will have a description of the new activities that contribute to the increased pollutant loading and the planned source control measures.
- g. Where parts of the project area have undergone final stabilization, those parts may have inspections reduced to once per month. Areas not yet stabilized will still need weekly inspection.
- h. Where work has been suspended due to frozen ground the required inspections and maintenance must take place as soon as runoff occurs at the site or prior to resuming construction, whichever comes first.
- i. Erosion prevention and sedimentation control BMPs implemented on this project must be inspected to ensure integrity and effectiveness.

b. BMP Maintenance

Each respective Contractor is responsible for maintaining all BMPs during construction of underground utilities and installation of curb, gutter and paving. The appropriate Contractor is responsible for establishment and maintenance of stabilized grass filter strips adjacent to curb lines as outlined

in the particular project plans & specifications and meeting the requirements of the NPDES permit.

At the end of curb, gutter and paving construction the Contractor is responsible for cleaning the pond of construction sediment to the design specifications. Once the pond has vegetative cover established on the slopes and is accepted the Owner, the City will maintain the permanent pond.

After filter strips installed adjacent to the curb lines have been established and accepted by the City, the City will complete a "Permit Transfer Modification" transferring the "Owner" designation and responsibilities to the Developer during housing construction. The City will also submit a "Notice of Termination" at that time ending the responsibility of the City and its Contractors regarding the project area. The City will retain ownership and maintenance responsibility for any sedimentation basins and storm water structures constructed as part of the project.

The responsibility for BMP maintenance of filter strips and inlet protection will be Developer's until the area meets the 70 percent cover requirement of the NPDES permit. The Developer will bury or remove accumulated concrete at the concrete truck wash out site at the end of home construction activity and restore the wash out area. The developer will be responsible for submitting a "Subdivision Registration" and terminating his responsibilities as project owner per the terms of the permit.